

# WWTF Initial Odor Assessment & Preliminary Action Plan

Process/Activity	Influent Screens	Centrifuge Building	Davco Biosolids Processing Facility	Dumpsters under Influent Screens	Drying Beds	Influent Splitter Box	Sludge Truck & Cleaning Area
<b>Preliminary Action</b>	-Develop plan for installing lightweight screen covers -Reconnect air lines from Bio-Air filter to the influent screens	Get Bio-Air technicians onsite to inspect unit & make identified repairs & upgrades	Remove septic wastewater & bio-solids Develop plan for better air distribution	Construct fence around perimeter of dumpster area to reduce air flow & increase cleaning frequency	-Stop using drying beds closest to Donner Rd. -Construct fence around rear drying beds -Immediately cover any deposited solids with lime	-Explore peroxide injection between headworks and splitter box -Develop means to pump return activated sludge to splitter box during the wasting process	-Hose down truck cleaning area after rinsing roll off container and truck -Stop parking truck adjacent to Donner Rd.
<b>Follow Up Actions &amp; Dates</b>	Entered Requisition to fabricate light weight covers for influent screens	Inspections complete - Awaiting quote from Contractor to regenerate media in Bio Air Unit	Spoke with contractor and have increased air 10/1/2025	*Requested 3 quotes / received 2 <b>Entered Requisition for Smith Fence 10/6/2025</b>	*Requested 3 quotes/received 2 <b>Entered Requisition for Smith Fence 10/6/2025</b>	Currently developing plans	Implemented This Immediately